

Load Test Report

Test Information

Customer	Asset ID	Location	Date	Technician	Load %	Ambient Temp.	Hours Before	Hours After	Duration	Min. Record Intervals
MEG		SHOP	4/14/2026	Rylie West	100.00%	72	315	316	1 Hour	15 Minutes

Pre Startup Checks

Generator Information

Check engine oil level	Check coolant level	Verify generator & load bank voltage connection	Confirm ground connection	Ensure circuit breaker is open (OFF)	Engine Mfg.	Engine Model	Engine Serial #	Package Serial #	Control Panel	kW	RPM	PF
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Cummins	QSX15-G9 NR2	79323212	G080193610	3201	500	1800	1.00

Time	Volts			Amps			Freq. Hz	Boost PSI	Load kW	Cool Temp (°F)	Lube Oil	Fuel Press	% of Load	Battery Voltage
	1	2	3	1	2	3								
8:50:00 AM	480	479	481	165	165	162	60	24	137.2	125	48	285	27.44%	27
9:05:00 AM	479	480	482	314	314	311	60	32	260.4	178	43	285	52.08%	27
9:20:00 AM	479	479	480	468	469	464	60	41	387.7	181	41	283	77.54%	27
9:35:00 AM	479	480	481	587	589	584	60	49	487.7	187	39	283	97.54%	27
9:50:00 AM CoolDown	480	481	480	0	0	0	60	17	0	176	40	283	0.00%	27
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
CoolDown													0.00%	



Load Test Report Revision Log

Date	Revision	Description
10/15/2025	IDP	Document created and published by Cody Herman and Ian Gjertson.