

Load Test Report														
Test Information														
Customer			Asset ID	Location	Date	Technician		Load %	Ambient Temp.	Hours Before	Hours After	Duration	Min. Record Intervals	
MEG			MEG1198	Shop	5/7/2026	Devin Raisor		100.00%	60	333	334	1 Hour	15 Minutes	
Pre Startup Checks								Generator Information						
Check engine oil level	Check coolant level	Verify generator & load bank voltage connection		Confirm ground connection	Ensure circuit breaker is open (OFF)		Engine Mfg.	Engine Model	Engine Serial #	Package Serial #	Control Panel	kW	RPM	PF
☑	☑	☑		☑	☑		Cummins	QST30-G5	37231786	QFAD-593040	3201	1000	1800	1.00
Time	Volts			Amps			Freq. Hz	Boost PSI	Load kW	Cool Temp (°F)	Lube Oil	Fuel Press	% of Load	Battery Voltage
	1	2	3	1	2	3								
10:00 AM	479	480	481	1196	1190	1155	60	N/A	994.3	170	52	63	99.43%	27
10:15 AM	479	479	480	1194	1188	1153	60	N/A	978.3	170	53	64	97.83%	27
10:30 AM	479	480	481	1195	1189	1154	60	N/A	980.5	170	52	63	98.05%	27
10:45 AM	479	480	481	1197	1190	1153	60	N/A	981	170	52	63	98.10%	27
11:00 AM	480	480	480	22	22	19	60	N/A	17.5	161	57	65	1.75%	27
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
Cooldown													0.00%	

